

## 40 CFR Parts 257

### Checklist for Inspection Requirements for CCR Surface Impoundments 257.84 (b)

Sioux Power Station – SCL1 (Landfill Cell 4A)

#### 1. Annual Inspection

Requirements	Signs of actual or potential structural weakness	Disruptions or potential disruption to the operation and safety of the unit
CCR Unit and appurtenant structures 257.84(b)(ii)	None Observed	None Observed

The 2015 Annual Inspection included a review of available information regarding the status and condition of the CCR unit, including, but not limited to, files available in the operating record in general accordance with 257.84(b)(i).

Minor maintenance items (e.g. animal burrows, ruts, etc.) associated with routine upkeep observed during the 2015 Annual Inspection, presently do not impact the structural integrity of the embankment. Ameren plans to address these items in a timely manner through Ameren's work control process.

Engineer's Seal



Jeff Bertel, P.E.

License: PE-2010025265

Date: January 7, 2016

**SIOUX ENERGY CENTER**  
 Landfill Cell 4A (SCL1)

Date	10/5/15
Inspector	J. Bertel, J. Greer
Weather	Cloudy
Temperature	50's

**Date of Previous Annual Inspection:** 10/17/2014

**Date of Previous Periodic Inspection:** Not Applicable

**Description of Emergency (EC) or Immediate Maintenance (IM) conditions observed since the last annual inspection:**  
None

**Describe any action taken to restore or improve safety and integrity of impounding structure:**  
None

**Describe any modifications to the geometry of the impounding structure since the previous annual inspection:**  
None

**Describe any modifications to the operation of the impounding structure since the previous annual inspection:**  
None

**List the approximate remaining storage capacity of the impounding structure:**  
350,000 CY

**List the approximate maximum, minimum and present depth and elevation of the impounded CCR in Cell 4A since the previous annual inspection:**

	Maximum		Minimum		Present	
	Elevation (ft)	Depth (ft)	Elevation (ft)	Depth (ft)	Elevation (ft)	Depth (ft)
<b>Cell 4A</b>	438	18	435	15	-	-

**Approximate volume of CCR at the time of the inspection:**  
Cell 4A - 190,000 CY

**Describe any changes to the downstream watershed:**  
None